

Composite SOW by Section

11-8-21



Customer Name: SUSAN PRICE PATTERSON 2

Job Number: RS5024 (11-8-21)

Estimate Name: KITCHEN & DESK

Section: PROJECT PREPARATION

SL	Location	Item Name	Short Note	Item Status	Checklist Note
1000.03	Kitchen- 1	SITE PREPARATION >> DUST CONTROL >>			Need to order 18 SF of shower pan tile to replace shower pan tile in master bath. We had ordered wrong tile previously. To be done before kitchen is done. Tile is AZ tile Themar Crema Marfil Hex.

Section: DEMOLITION

SL	Location	Item Name	Short Note	Item Status	Checklist Note
2234.01	Kitchen- 1	KITCHEN CABINETS OR COUNTER >>TEAR OUT	TEAR OUT AND REMOVE CABINETS AND SOLID SURFACE COUNTER TOPS.		Save open book case at desk area and put into laundry room
2000.52	Kitchen- 1	ELECTRICAL >> REMOVE LIGHT FIXTURE >>	REMOVE TRACK LIGHTING AT DESK.		
2234.02	Kitchen- 1	ELECTRICAL >>ALARM SYSTEM PANEL			

Section: INTERIOR MISC FRAMING

SL	Location	Item Name	Short Note	Item Status	Checklist Note
4141.01	Closet- Master	Closet Shelving Labor and Material		Item Added (Closet Shelving, 11/30/2021)	

Section: ELECTRICAL

SL	Location	Item Name	Short Note	Item Status	Checklist Note
7000.03	Kitchen- 1	OUTLETS >> GFCI OUTLET >>			

7000.02	Kitchen- 1	OUTLETS >> WALL OUTLET >>	CHANGE 6 OUTLETS AND/OR SWITCHES TO DECORA STYLE, AND PULL THEM FORWARD 1 1/4" THROUGH 3CM FULL HEIGHT BACK SPLASHES.	
7000.02	Kitchen- 1	OUTLETS >> WALL OUTLET >>	REPLACE PENINSULA OUTLET AND 2 AT DESK.	
7230.01	Kitchen- 1	APPLIANCES >>SINGLE OVEN 220	MOVE 220 FROM FREE STANDING RANGE TO SINGLE OVEN 60" TO THE RIGHT.	
7000.44	Kitchen- 1	APPLIANCES >> COOKTOP CIRCUIT >>		
7000.08	Kitchen- 1	LIGHTING >> LED >> RECESSED LED LIGHT >>	3 LED LIGHTS IN SOFFIT OVER DESK.	
7000.78	Kitchen- 1	LIGHTING >> LED >> LED STRIP LIGHT >>	UNDER WALL CABINETS	
7000.02	Kitchen- 1	OUTLETS >> WALL OUTLET >>	AT NEW REFRIGERATOR LOCATION	
7000.87	Kitchen- 1	EVALUATION >> SMALL SITE EVALUATION >>		

Section: WALL & CEILING DRYWALL

SL	Location	Item Name	Short Note	Item Status	Checklist Note
9000.29	Kitchen- 1	PATCH WORK >> SMALL DRYWALL PATCH >>	AT ALARM SYSTEM PANEL REMOVAL AND DESK TRACK LIGHTING. TEXTURE TO MATCH.		

Section: CABINETRY

SL	Location	Item Name	Short Note	Item Status	Checklist Note
11445.01	Kitchen- 1	CUSTOM CABINETS	OMEGA FRAMED BLAIR CABINETRY, OYSTER OPAQUE STAIN, SLAB DRAWER FRONTS, EDGE PROFILE W, PER DRAWINGS FOR KITCHEN AND DESK, INSTALLED = \$33,825.		Save towel clothes pin and marble thing. Hardware included in cabinet number. Same hardware as in bathroom.

Section: COUNTER TOP

SL	Location	Item Name	Short Note	Item Status	Checklist Note

12245.02	Kitchen- 1	SLAB FABRICATION >>COUNTER TOPS	AZT WHITE ICE 3CM GRANITE COUNTER TOPS, FULL HEIGHT BACK SPLASHES, PREP. FOR U.M. SINK, BULLNOSE EDGING, PER DRAWINGS FOR KITCHEN & DESK, INSTALLED = \$12,600. OPTION: AZT AZUL FANTASY 3CM TOPS = \$21,000.		Has slabs reserved at AZ Tile. White Ice Granite. Also need to buff out seam in master bath previously done by Don. Granite is 3CM - we are doing a full height back splash so we need to pull electrical outlets forward and replace with white decora and kill phone jack.
----------	------------	---------------------------------	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--	------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

Section: CLEAN UP

SL	Location	Item Name	Short Note	Item Status	Checklist Note
14000.00	Kitchen- 1	30 YD DUMPSTER >>			
14000.00	Kitchen- 1	BROOM CLEAN SITE >>			
14000.00	Kitchen- 1	NOTE: Place OSB sheeting under dumpster to protect driveway >>			

Section: PAINTING / STAINING

SL	Location	Item Name	Short Note	Item Status	Checklist Note
45175.01	Kitchen- 1	INTERIOR PAINTING >>AT 2 DRYWALL PATCHES			Paint touch up -

Section: PLUMBING

SL	Location	Item Name	Short Note	Item Status	Checklist Note
16000.00	Kitchen- 1	KITCHEN PLUMBING >> SINK: >> LABOR ONLY INSTALL SINK TO EXISTING LOCATION, NEW P TRAP AND ANGLE STOPS INCLUDED >>			
16000.00	Kitchen- 1	KITCHEN PLUMBING >> FAUCET >> LABOR ONLY FAUCET IN COUNTER TOP >>			HO providing new faucet and soap dish. Ray to purchase sink HO to pick out. Reuse garbage disposal.

Section: SUN CITY

SL	Location	Item Name	Short Note	Item Status	Checklist Note
48140.01	Kitchen- 1	MISC			Repair floor in sun room as well.
48140.02	Kitchen- 1	DISCOUNT			HO getting new appliances. Trash appliances or our guys and put on offer up when we demo?